BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Premeasurement

Name of work: Drilling of Borewells providing Pump, motos and laying pipeline at Kattigenahalli Surrounding area in Ward No. 05 byatarayanapura Sub Division

Estimated Cost : Rs. 30.00 Lakhs

Head of Account : P1771

Work Code 005-19-000036

Name of Agency: Sri. G.V Surendra, Gollappalli, Palayak (P), Bagepalli (Tq), Chikkaballapura-563124

Work order No: BBMP/EE/BTP/WO/49/2019-20, Date: 10.07.2019

Measurements Recarded on :

SL. No	DESCRIPTIONS	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quntity	Unit / Rate in Rs.
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)								cum
	Qty as per Premeasurement Recorded vide E-MB Page No. is								
	Muneshwara Temple Kattigenahalli	1	30.00	0.60	0.75			13.50	
		1	10.00	0.60	0.75			4.50	
	Agrahara Layout 11th Cross	1	30.00	0.60	0.75			13.50	
		1	8.00	0.60	0.75			3.60	
	DMK Layout, Kattigenahalli	1	30.00	0.60	0.75			13.50	
		1	10.00	0.60	0.75			4.50	
	Dwarakanagara Overhead Tank	1	30.00	0.60	0.75			13.50	
		1	12.00	0.60	0.75			5.40	
								72.00	300.00
2	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc , complete (P.NO - 94, I.NO - 13.73.2, PWD SR 18-19)								mtr
	Qty as per Premeasurement Recorded vide E-MB Page No. is								
	Muneshwara Temple Kattigenahalli	1	30.00					30.00	
		1	10.00					10.00	
	Agrahara Layout 11th Cross	1	30.00					30.00	
		1	8.00					8.00	
	DMK Layout, Kattigenahalli	1	30.00					30.00	
		1	10.00					10.00	
	Dwarakanagara Overhead Tank	1	30.00					30.00	
		1	12.00					12.00	
								160.00	360.00

Scanned by CamScanner

DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs
,efilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.NO - 7, I.NO - 2.11, PWD SR 18-19)								cum
Qty as per Premeasurement Recorded vide E-MB Page No is								
Muneshwara Temple Kattigenahalli	1	30.00	0.60	0.75			**13.50**	
	1	10.00	0.60	0.75			**4.50**	
Agrahara Layout 11th Cross	1	30.00	0.60	0.75			**13.50**	
	1	8.00	0.60	0.75			**3.60**	
DMK Layout, Kattigenahalli	1	30.00	0.60	0.75			**13.50**	
	1	10.00	0.60	0.75			**4.50**	
Dwarakanagara Overhead Tank	1	30.00	0.60	0.75			**13.50**	
	1	12.00	0.60	0.75			**5.40**	
							72.00	100.00

Assistant Engineer
ಸಹಾಯಕ ಎಕ್ಸಿಕ್ಯೂಟಿವ್ ಇಂಜಿನಿಯರ್
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-24

Re
....
by
(in
Wit
1.
2.
Dat
Paid
Casl
Date

Initi

Scanned by CamScanner